PROJECT COMPLETION REPORT






ERA Jammu Projects


Components:

- 1. Reconstruction & Strengthening of Critical Infrastructure.
- 2. Reconstruction of Roads& Bridges.
- 3. Contingent Emergency Response.









JTFRP WORKS IN JAMMU REGION

CONTENTS:

INTRODUCTION (JTFRP WORKS)	PAGE NO. 1-2
COMPONENT-I (SCHOOL BUILDINGS)	
1. BACKGROUND	3
2. NO. OF SCHOOLS DISTT. WISE	4
3. DETAILS OF EACH SCHOOL DISTT. WISE	4-11
4. CONCLUSION	12-14
5. PHTOGRAPHS	15-59
COMPONENT-II (ROADS & BRIDGES)	
1. BACKGROUND	60
2. NO. OF SUB-PROJECTS DISTT. WISE	61-62
3. DETAILS OF EACH SUB-PROJECT	63-65
4. CONCLUSION WITH PHOTOGRAPHS	65-115
COMPONENT-IV (OXYGEN GENERATION PLANTS)	
1. BACKGROUND	116
2. NO. OF SUB-PROJECTS	117-118
3. DETAILS OF EACH PROJECT WITH RESULTS	119-123
4. PHOTOGRAPHS	123-136
5. DETAILS OF COMPLETION CERTIFICATE	137
ISSUED.	

PROJECT COMPLETION REPORT JTFRP WORKS JAMMU PIU JKERA JAMMU PMU JTFRP JAMMU

Introduction

Project Background

In September 2014, Jammu & Kashmir experienced torrential monsoon rains in the region causing major flooding & landslides. The continuous spell of rains from September 2-6, 2014 caused Jhelum and Chenab Rivers as well as many other streams/tributaries to flow above the danger mark. The Jhelum River also breached its banks flooding many low-lying areas in Kashmir, including the capital. In many districts, the rainfall exceeded the normal by over 600%. The Indian Meteorological Department (IMD) records precipitation above 244.4 mm as extremely heavy rainfall and J&K received 558mm of rain in the June – September period as against the normal 477.4 mm. For example, the district of Qazigund recorded over 550 mm of rainfall in 6 days as against a historic normal of 6.2 mm over the same period.

Due to unprecedented heavy rainfall the catchment areas particularly the low lying areas were flooded for more than two weeks. Some areas in urban Srinagar stayed flooded for 28 days. Water levels were as high as 27 feet in many parts of Srinagar. The areas from the main tributaries of river Jhelum vis-à-vis Brenginallah. Vishavnallah, Lidernallah and Sandrannallah started overflowing due to the heavy rainfall causing water levels in Jhelum to rise. Subsequently, the discharge of the river Suran was 200 thousand cusecs as against an average of 50 thousand cusecs. With the excessive discharge of water, the river Suran affected the basin areas and also took a different course at various locations causing damages to the surrounding villages in the catchment area. Water levels also increased in the rivers of Chenab and Tawi, both of which were flowing above normal levels. Due to the rivers overflowing nearly 20 districts of the State were impacted.

A Joint team led by the Department of Economic Affairs (DEA), Gol, with representation from the World Bank visited J&K on October 21, 2014. Subsequently, Gol has sent a request to the World Bank on January 5, 2015 to field a joint Rapid Damage and needs Assessment (RDNA) Mission within the State. In response, a mission of the World Bank visited the State during February 1-6, 2015 in order to produce a rapid multi- sectoral assessment report of the damages and needs. The RDNA estimates the total damages and loss caused by floods at about INR 211.975 Million, most of it to housing, livelihoods; roads and bridges which combined represented more than 70% of the damages in terms of value. Public service infrastructure and equipment of hospitals and education centers were also severely damaged and are still not fully operational.

Based on the Rapid Damage Needs Assessment (RDNA): Results, restoration works underway and discussion with the GOJ&K, the project will focus on resorting critical infrastructure using international best practice on resilient infrastructure. Given the state's vulnerability to both floods and earthquakes, the infrastructure will be designed with upgraded resilient features and will include contingency planning for further disaster events. Therefore, the project aims at both restoring essential services disrupted by the floods and improving the design standard and practices in the state to increase resilience.

Project Development Objective. The Project Development Objective (PDO) is to support the recovery and increase disaster resilience in targeted areas of the state and increase the capacity of the state entities to respond promptly and effectively to an eligible crisis or emergency.

The Project is comprised of following seven components:

- 1. Reconstruction and Strengthening of Critical Infrastructure. (Construction of 24 no's of Govt.Schools in Jammu Division)
- 2. Reconstruction of Roads and Bridges.
- 3. Restoration of Urban flood management infrastructure.
- 4. Strengthening and restoration of livelihoods.
- 5. Strengthening disaster risk management capacity.
- 6. Contingent Emergency Response. (Construction of 15 no's Oxygen Generation Plants in Govt. Hospitals for Jammu Division.)

7. Implementation Support.

- 1. Reconstruction and Strengthening of Critical Infrastructure: Under this Components 26 no's Schools building in Primary Schools, Middle Schools, High Schools and Higher Secondary Schools were constructed under the Supervision of PWD (R&B) Jammu as PIU. All the Schools were identified by the PWD (R&B) authority and approved by the World Bank under JTFRP (J&K). Out of 26 no's School Buildings only 24 no's completed and following 2 no's School Buildings cannot be taken up for construction as the land has not been made available by the School Education Department as conveyed by C.E, PWD (R&B) Jammu vide his letter no. CEJ/TO/4075-79 dated 17-05-2023.
 - **(A)** Construction of 6 no's Class Room with Verandah, Toilet block and allied infrastructure at GHSS Rajouri.
 - **(B)** Construction of 2 no's Class room with Verandah, Toilet block and allied infrastructure at GMS Chibba Jammu.

All these buildings have been designed as Frame structure based on the individual bearing capacity of the Soil. The Infrastructure has been designed to with stand Earthquake as per the latest design guideline.

S.	District	No. of	Primar	Middle	High	Higher	Type of	Roofi	Status of
N		School	y school	School	School	Secondary	Structure	ng	Building
0.						School			
1	Jammu	7 no's	2	4	1	_	Frame	Slab	Completed &
									Handed over to
									School Education
									Deptt. And
									Functioning.
2	Kathua	2 no's	_	_		2	Frame	Slab	Completed &
							with Rcc		Handed over to
							Ramp.		School Education
									Deptt. And
									Functioning.
<u>3</u>	Udham	(a) 2	_	<u>2</u>	1	_	Frame	Steel	Completed &
	pur	no's						Truss	Handed over to
								CGI	School Education
		(b) 1					Frame	Sheet	Deptt. And
		no's						sRoof	Functioning.

								ing.	
4	Rajouri	4 no's	_	3	1		Frame	Slab	Completed &
									Handed over to
									School Education
									Deptt. And
									Functioning.
5	Poonch	8 no's	1	6	1	_	Frame	Slab	Completed &
									Handed over to
									School Education
									Deptt. And
									Functioning.

The complete Detail of the Schools completed in Jammu Division is as Follows:

Component-I:Construction of School Buildings in Jammu Division.

PIU = PWD (R&B) Department Jammu PMU = JTFRP (J&K

(A) <u>District Jammu</u>

S.N o.	Distt.Jammu Name of Sub- project	Name of Contract or	Contra ct Amoun t	Date of Start (NTP)	DOC within extende d period.	Complet ion Period (Months	Status of Work	Remarks
1	Construction of 2 no's classrooms, toilet block & allied services in Govt.Middle School Dhoon, Jammu (Package no. 01)	M/S Vivek Construc tion Co.	0.51 cr.	20.2.2021	30.6.22	16	Completed & Handed over to School Education Deptt. Jammu.	All the Rooms are of 18'.0" x 24'.0" size and Verandah of 8'.6" wide Ground level ramp with steel railing for Handicappe d Rcc frame structure with isolated footing.
2	Construction of 2 no's classrooms, toilet block & allied services in Govt.MiddleSchoo I Makwal, Jammu.	M/S Vivek Construc tion Co.	0.39 cr.	30.11.20	30.6.22	19	Completed	-As Above-

	(Package-02-1)							
3	Construction of 3 no's class rooms, 2 no's toilet blocks, kitchen block & allied services in Govt.Primary School GujjarBastiKarnai llayChak, Jammu. (Package- 02-2)	Mr. Manohar Singh	0.98 cr.	27.11.20	30.6.22	19	Completed	-As Above-
4	Construction of 2 no's classrooms block, toilet block, Pathway, Land Scaping and other allied services in Govt.Middle School, Pargwal Jammu. (Package- 02-3)	M/S Vivek Construc tion Co.	0.48 cr.	01.01.20	30.6.22	30	Completed	-As Above-
5	Construction of 2 no's classrooms block, Toilet block & allied services in Govt.Primary School, Belicharana Jammu. (Package- 03-1)	Mr.Narin der Singh Jamwal	0.38 cr.	21.11.19	30.6.22	29	Completed	-As Above-
6	Construction of 2 no's classroom block, Toilet block & allied services in Govt.High School ChakMajra, Jammu. (Package- 03-02)	Mr. Joydeep Wali.	0.47 cr.	16.10.19	30.6.22	32	Completed	- As Above-
7	Construction of 4 no's classroom block, Toilet block, Pathway, Land scaping and allied services Middle School PuranaPind,R.SPu ra, Jammu. (Package- 03-03)	Mr. Joydeep Wali	0.73 cr.	16.10.19	30.6.22	32	Completed	-As Above-

(B) <u>District Kathua</u>

S.No.	Distt.Jammu Name of Sub- project	Name of Contractor	Contract Amount	Date of Start (NTP)	DOC within extended period.	Completi on Period (Months)	Status of Work	Remarks
8.(a)	Construction of 3 no's Classroom block, Toilet block & allied services & Hand pump at Govt.High Secondary School GujrooNagrota, BillawarKathua.	M/S Romesh Constructi on Co.			portour			-As Above-
			1.45 cr.	01.01.20	30.6.22	30	80 % Completed	
8 (b)	Construction of 6 no's classrooms (3 no's on G.F & 3 no's on F.F) Toilet block, Rcc Ramp, Hand pump and other allied services at Govt.Higher Secondary School GurahKalyal, BillawarKathua.	M/S Romesh Constructi on Co.					Note: During the constructi on of GurhaKaly al School, it was found that there was no provision of RCC Ramp for Handicapp ed students, which is mandatory as per the Standing guideline of Govt. The contractor was allowed to construct the RCC ramp, accordingly the original	Rcc Ramp upto 1st floor with Steel Railing. These two schools were allotted under one package No. 04.

		11 1
		allotted
		scope of
		work
		reduced.
		The
		contractor
		completed
		the work
		upto his
		allotment
		with the
		result, the
		painting of
		both the
		Schools &
		flooring of
		Gurha
		Kalyal
		School of
		both the
		floors and
		Steel
		Railing of
		Ramp is
		Pending.
		The
		Contract
		was Gnalled by
		finalled by
		the PIU
		accordingl
		y.

(C) <u>District Udhampur</u>

S.N o.	Distt.Jammu Name of Subproject	Name of Contractor	Contrac t Amount	Date of Start (NTP)	DOC within extended period.	Completi on Period (Months)	Status of Work	Remarks
9	Construction of 3 no's classrooms with Verandah, Toilet Blocks, Septic Tank, Soak Pit, Compound wall in	Mr.Raj Kumar	0.71 Cr.	07.01.20	06.01.21	12	Completed	Completed & Handed over to School Education Deptt. And Functioning.

	Govt.High							
	School,							
	S.K.Ber							
	(Majalta) in							
	Udhampur							
	District under							
	JTFRP.							
10	Construction	Mr.						Completed &
10	of 6 no's	Krishan						Handed over
	classrooms	Singh						to School
	(Block A&B)	Jiligii						Education
	and other		1.18 cr.	01.09.20	31.12.23	21	Completed	
	and other allied		1.18 Cr.	01.09.20	31.12.23	41	Completed	Deptt. And
								Functioning.
	infrastructure							
	for GMS at							
	Upper Manta							
	zone							
	ChenaniDistt.							
	Udhampur							
	under JTFRP.							
11	Construction	Mr.						Earlier the
	of 2 no's	Krishan						work couldn't
	classrooms	Singh						be started by
	with							the Contractor
	Verandah,		0.88 cr.	07.04.22	31.12.23	21	Completed	due to the
	toilet block &							non-
	other allied							availability of
	services for							approach
	GMS							road. There
	BeriManyal,							was a Head
	Package -05-3							Load of 6 kms.
	(R&B) Div-							Due to the
	Udhampur)							Construction
	- tananaput j							of PMGSY
								(Phase-1)
								Road passing
								nearby the
								School, the
								work could be
								completed &
								Handed over
								to the School
								Authority.

(D) <u>District Rajouri</u>

S.ı	Name of Sub-	Name of	Contrac	D.O.S	D.O.C	Completi	Status of	Remarks
0.	Project	Contracto	t	(NTP)	within	on	Work	
		r	Amount		extended	Period		
			(Cr.)		period	(Months)		
12	Construction of 2	M/S New	0.70	2-9-2020	30.6.2022	22	Complet	Handed
	no's class rooms,	Emerging					ed	over to
	with Verandah,	SHG						School

	Toilet block, Septic Tank, Soakage Pit in Govt. Middle School at Prat, Rajouri.							Education Deptt. & Functioni ng.
13	Construction of 2 no's class room with Verandah, Toilet block, Septic Tank with Soakage pit in Govt. Middle School, Tichka, Rajouri.	M/S New Emerging SHG	0.72	2-9-2020	30.6.2022	22	do	do
14	Construction of 2 no's Class Room with Verandah, Toilet block, Septic Tank with Soakage pit in Govt. Middle School, Rajgarh, Rajouri.	M/S Vivek Construct ion	0.52	7.1.2020	6.10.2020	9	do	do
15	Construction of 3 no's Class Rooms with Verandah, Toilet block, Septic Tank with Soakage pit at GHS GambhirMuglan, Rajouri.	Mr. Mohd. Shafi	0.81	4.1.2020	30.6.2022	30	do	do

(E)<u>District Poonch</u>

S.n o.	Name of Sub-Project	Name of Contractor	Contr act Amo unt (Cr.)	D.O.S (NTP)	D.O.C within extende d period	Completi on Period (Months)	Status of Work	Remarks
16	Construction of 2 no's Class rooms with Verandah, Toilet block, Septic Tank, Soakage Pit at Govt. Middle School, BissanKayein Poonch.	Mr. Abdul Aziz Mir.	0.70	16.9.2019	31.12.2 021	27	Complet ed	Handed over to School Education Deptt. & Functioning.
17	Construction of 3 no's Class rooms	Mr. Abdul Aziz Mir.	1.15	5.9.2019	30.9.20 21	12	do	do

	with Verandah,							
	Toilet block, Septic							
	Tank, Soakage Pit &							
	protection work at							
	Govt. Middle School,							
	Nari Poonch.							
18	Construction of 4	Mr. Abdul	1.41	1.6.2019	30.6.20	36	do	do
	no's Class rooms	Aziz Mir.			22			
	with Verandah,							
	Toilet block, Septic							
	Tank, Soakage Pit &							
	protection work at							
	Govt. Middle School,							
	Qasba Poonch.							
19	Construction of 4	Mr. Abdul	0.88	1.6.2019	31.3202	33	do	do
19	no's Class rooms	Aziz Mir.	0.00	1.0.2019	2	33	40	40
		AZIZ MIII.			2			
	with Verandah,							
	Toilet block, Septic							
	Tank, Soakage Pit &							
	protection work at							
	Govt. Middle School,							
	KiranMoorian Arai,							
	Poonch.							
20	Construction of 2	Mr. Abdul	1.14	27.7.2020	30.9202	15	do	-
	no's Class rooms	Aziz Mir.			1			-do
	with Verandah,							
	Kitchen, Toilet							
	block, Septic Tank,							
	Soakage Pit & other							
	allied works at Govt.							
	Middle School,							
	PalaniKhanetar,							
	Poonch.							
21	Construction of 2	Mr. Abdul	0.99	9.12.2020	31.3.20	15	do	do
21	no's Class rooms	Aziz Mir.	0.77	7.12.2020	22	13	uo	uo
	with Verandah,				22			
	Kitchen, Toilet							
	block, Septic Tank,							
	· •							
	Soakage Pit & other							
	allied works at Govt.							
	Middle School,							
	Dhara J.W. Gali,							
	Mendhar, Poonch.			0.40.00	00.4.7.7		_	
22	Construction of 2	Mr. Abdul	0.97	9.12.2020	30.6.20	18	do	do
	no's Class rooms	Aziz Mir.			22			
	with Verandah,							
	Kitchen, Toilet							
	block, Septic Tank,							
	Soakage Pit & other							
	allied works at Govt.							
	Middle School, Khait,							
	Mendhar, Poonch.							
23	Construction of 2	Mr. Abdul	1.02	9.12.2020	30.6.20	18	do	do
	no's Class rooms	Aziz Mir.		7.12.12.02.0	22			
	with Verandah,	1122 1111						
	with veranuall,							

Kitchen, Toilet block, Septic Tank,				
Soakage Pit & other				
allied works at Govt. Middle School,				
Jabran, Mendhar,				
Poonch.				

Project Manager (T) is the Nodal Officer for JTFRP Jammu. To check the quality of work all the material test conducted by the PIU from the Jammu based NABL accredited Laboratory as a third party were duly witnessed by a team of TAQAC, Consultant of JTFRP. Even all RCC Slab of the School Buildings were layed in the presence of Team of TAQAC. After the completion of procurement process by PWD (R&B) Deptt., as PIU, the Documents Audit of all the Schools was conducted by the Team of TAQAC. The record is available with the TAQAC Office, Jammu.

1. Executive Summary:

- **Objective:**Construction of 24 no's Schools in Jammu Division.
- <u>Summary of Achievement:</u> All the 24 no's of Schools comprising of 23 Packages are completed by PWD (R&B) Jammu as PIU as per Allotted cost and approved extension of time.
- 2. Introduction & Background: Under this Components 26 no's Schools building in Primary Schools, Middle Schools, High Schools and Higher Secondary Schools were constructed under the Supervision of PWD (R&B) Jammu as PIU. All the Schools were identified by the PWD (R&B) authority and approved by the World Bank under JTFRP (J&K). Out of 26 no's School Buildings only 24 no's completed and following 2 no's School Buildings cannot be taken up for construction as the land has not been made available by the School Education Department as conveyed by C.E, PWD (R&B) Jammu vide his letter no. CEJ/TO/4075-79 dated 17-05-2023.
 - **(C)** Construction of 6 no's Class Room with Verandah, Toilet block and allied infrastructure at GHSS Rajouri.

(D) Construction of 2 no's Class room with Verandah, Toilet block and allied infrastructure at GMS Chibba Jammu.

All these buildings have been designed as Frame structure based on the individual bearing capacity of the Soil. The Infrastructure has been designed to with stand Earthquake as per the latest design guideline.

3. <u>Project Detail:</u> All the Schools has been designed as Frame structure on the basis of individual safe bearing capacity of the soil which will withstand the intensity of Earthquake wave and building as learning aids i.e BALA Technique which incorporate the idea of activity based learning as well as Child friendly and inclusive education for all the Children.

CONTRACT DETAIL:

1	Contract Title	Construction of 24no's School Buildings in Govt. Primary, Middle, High& Higher Secondary Schools in Jammu Region.
2	Project Implementation Unit (PIU).	PWD (R&B) Deptt. Jammu.
3	Project Management Unit (PMU)	JHELUM TAWI FLOOD RECOVERY PROJECT (JTFRP)
4	Contracting Agency	1. PWD (R&B) Distt. Jammu (7no's Schools) a) M/S Vivek Construction Co. b) M/S Vivek Construction Co. c) M/S Manohar Singh d) M/S Vivek Construction Co. e) M/S Narinder Singh Jamwal f) Mr. JoydeepWali. g) Mr. JoydeepWali

		2 DWD (D & D) Diett Vethue
		2. PWD (R&B) Distt. Kathua
		(2no's Schools)
		a) M/S Romesh
		Construction Co.
		b) M/S Romesh
		Construction Co.
		3. <u>PWD (R&B) Distt.</u>
		<u>Udhampur (3 no's Schools)</u>
		a) Mr. Rajkumar.
		b) Mr. Krishan Singh.
		c) Mr. Krishan Singh.
		4. PWD (R&B) Distt. Rajouri
		(4 no's Schools)
		a) M/S New Emerging
		SHG.
		b) M/S New Emerging
		SHG.
		STG:
		c) M/S Vivek
		Construction Co.
		d) Mr. Mohd. Shafi.
		uj Mi. Mona. Shan.
		5. PWD (R&B) Distt. Poonch
		(8 no's Schools)
		a) Mr. Abdul Aziz Mir.
		b) Mr. Abdul Aziz Mir.
		c) Mr. Abdul Aziz Mir.
		d) Mr. Abdul Aziz Mir.
		e) Mr. Abdul Aziz Mir.
		f) Mr. Abdul Aziz Mir.
		g) Mr. Abdul Aziz Mir.
		h) Mr. Abdul Aziz Mir.
		ii) Mi. Abdul Aziz Mi.
5	Audit Consultants	LEA ASSOCIATES SOUTH ASIA
	Tada Gondardines	PVT LTD. (TAQAC)
6	Funding Agency	World Bank
7	Contract Price	19.17 cr.
1	Contract Price	19.17 (I.

4. RESULTS:

- <u>Deliverables:</u> Construction of 24 no's School Buildings in Govt. Primary, Middle, High & Higher Secondary Schools in Jammu Region with Building as Learning Aid i.e BALA Technique with all safety and quality standards.
- <u>Performance Metrics</u>: 24 no's New School Buildings Completed within allotted cost & within approved extended time of completion.
- Quality Assurance: Regular inspections and adherence to construction best practices ensured high quality outcomes.

5. **LESSONS LEARNT**:


- <u>Successes</u>: With effective communication among School Education Authority and PWD (R&B) Deptt. as PIU, the Project could be completed within allotted cost and approved time extension.
- Area of Improvement: All the 24 no's Schools i.e 7 no's in Distt. Jammu & 8 no's in Distt. Kathua, 3 no's in Distt. Udhampur, 4 no's in Distt. Rajouri & 8 no's in Distt. Poonch completedhanded over& functioning.


6. CONCLUSION:


- <u>Summary:</u> 24 no's School Building completed in Jammu Region with BALA Technique & type of structure of buildings has been Designed to withstand Earthquake as per the latest design guidelines issued by MORTH.
- Impact: With the completion of these Earthquake resistant building with latest design, equipped with building as Learning Aids i.e BALA Technique which incorporate the idea of activity based learning as well as Child friendly & inclusive education for all the Children, the enrolment in these School increases tremendously.


(A) Pictures of Completed Schools (District Jammu):

1. Govt. Middle School, Dhoon











2. Govt. Middle School, Makwal:



3. Govt. Primary School, GujjarBasti, KarnalayChak:







4. Govt. Middle School, Pargwal.









5. GOVT. Primary School, Belicharana:














6. Govt. High School, ChakMajra, R.S.Pura:


















7. Govt. Middle School, PuranaPind, R.S.Pura:











(B) Pictures of Completed Schools (District Kathua):



1. Govt. Higher Secondary School, NagrotaGijrooBillawar.



2. Govt. Higher Secondary School, GurhaKalyalBillawar.

(C) Pictures of Completed Schools (District Udhampur):

1. GOVT. High School, SK Ber, Majalta.



2. <u>Govt. Middle School, Upper Manta.</u> (3 no's class rooms with <u>Verandha in Upper Terrace, 3 no's class rooms at Lower Terrace including Protection Work.</u>













3. Govt. Middle School, BerrianManyal.







(C) Pictures of Completed Schools (District Rajouri)


1. Govt. Middle School, Prat.Nowshera Rajouri.



2. Govt. Middle School, Thichka. Nowshera Rajouri.



3. Govt. Primary School, RajgarhNowshera, Rajouri.



4. Govt. Higher Secondary School, Gambhir Muglian, Rajouri.







(D) Pictures of Completed Schools, Poonch:

1. Govt. Middle School, BissanKayian.






















2. Govt Middle School, Nari.















3. Govt Middle School, Qasba.
















4. Govt. Middle School, KiranMorrian.



5. Govt. Middle School, PalaniKhanetar.





6. Govt. Middle School, JW Gali.











7. Govt. Middle School, Khait.





8. Govt Middle School, Jabran.



2. Reconstruction of Roads & Bridges: The Objective of Component 2 "Reconstruction of Roads & Bridges" is to restore and improve the connectivity disrupted due to the disaster through the Reconstruction of damaged Roads & Bridges. The infrastructure has been designed to withstand Earthquake and flood forces as per the latest official design guidelines. For the Jammu region Seven Road sub-projects and three bridges were identified by the **PWD** (R&B) vide their Department Letter PW/R&B/Plan/PIU/803/2016 Dated 27.09.2017. The Detailed Project Report for the Road Sub-Projectswas prepared by the EPTISA Consultants hired by the ITFRP and DetailedProject Report of Bridges was prepared by the Engineers of ERA/JTFRP. All the Road sub-projects were tendered and allotted to the Lowest Bidder on the basis of Bill of Quantities. All the Three

Bridges were tendered and allotted on the basis of Engineering Procurement and construction basis and on the Approved GAD floated with the tender. The brief detail of Sub-Projects has been summarized as follows:

S.No	Name of Sub-Project	STEP Ref. No.	Name of	Length/	Allotted
			Contractor	Span	Cost
1	Upgradation of SidhraSurinsar Road (Lot-1)	Revised Roads/Jammu/01	M/S SRM- Rajindra Projects (JV)	18.19 kms	16.71 cr.
2	Upgradation of Tuta di Khui to KhadaMadana Road (Lot-2)	Road/Jammu/Tutian/R evised	do	11.0 kms	26.62 cr.
3	Upgradation of Chirala Link Road.	Revised/Chirala/Road	M/S JavidIqbal Wani (JV)	10.0 kms	19.70 cr.
4	Upgradation of MalainiChakarvatti Road	JTFRP/Road/Revised/ Malaini/02	_do	10.0 kms	19.98 cr.
5	Upgradation of Gulati to ShahdraShrief Road Package-3	Revised/Road/ Jammu/03	M/S SRM – Rajindra (JV)	27.200 cr.	39.98 cr.
6	Upgradation of AnjiPanasa/ Deva Mai Road/ Package-04	Revised/Road/Jammu/ 04	M/S New Jhelum Constructio n Company	9.24 kms	16.05 cr.
7	43 m Span Steel Truss Foot Bridge at SukhalGhati, Reasi.	New/JTFRP/PMU/Brid ges/Jammu/02	M/S SGF Infra Pvt Ltd.	43m	1.22 cr.
8	165m Span (2-Lane) Steel Truss MotorableBrisge over BetarNallah In Poonch.	Revised/Bridges/Jamm u/Poonch	M/S A.K Engineer & Contractor Ltd.	165m	18.00 cr.
9	58m Span (2-lane) Steel Motorable Bridge at GhordiNallah.Design& construction of 50.0m span (2-lane) motorable bridge from Barsoa to Pathri over	New/JTFRP/PMU/Brid ges/Jammu/01	M/S SRM Contractor Pvt Ltd.	58 + 50 = 108 m	13.24 cr.

All these three bridges as captioned above were designed after Hydrological Study, Geological Drill Bore Logging and design duly vetted by Head Civil Engineering Deptt. GCET Jammu, IIT Bombay and IIT Jammu, further scrutinized by the Bridge Designer of the TAQAC as per the clause of the Contract Agreement. After the allotment of all the sub-projects, documentation Audit were carried out by the Team of TAQAC-Jammu and during the execution of these sub-projects, Audit of all the Tests conducted by the Contractor duly assured by the Site Engineer of PIU were done as per check list format for Quality Assurance, QAP and submitted to Project Manager (T) Jammu from time to time.

The Following Sub-Projects completed and handed over to the PWD (R&B) Department.

(A)

- 1. Upgradation of AnjiPanasa Road, Reasi.
- 2. Upgradation of SidhraSurinsar Road, Jammu
- 3. 43m Span Steel Truss Foot Bridge at SukhalGhati, Reasi.
- 4. 58m Span (2-lane) Steel Motorable Bridge at Ramanagar.
- 5. Upgradation of Chirala Link Road, Doda.
- 6. Upgradation of MalainiChakarvatti Road, Doda.

The following Sub-Projects Completed and likely to be handed over to the PWD (R&B) Department after Defect Liability Period.

(B)

- 1. 165m Span (2-lane) Steel Truss Motorable Bridge over BetarNallah, Poonch.
- 2. Upgradation of Deva Mai to OhliMandir Road, Reasi.

The following Sub-Projects which are still in progress are likely to be completed within the extended period i.e ending Dec.2024.

(C)

- 1. **UpgradationofGulati to ShahdraShrief Road** ----- In Progress (DOC: 30.06.2024)
- **2.UpgradationofTuta di Khui to KhadaMadana Road** ---- Work terminated due to Non- performance by the Contractor. Rate list for floating the Tender for the balance work prepared. (DOC: 31.12.2024.

Sub-Project Road Description.

				FINAL REV	IEW REPOR	T JTFRP W	ORKS JAMM	U			
				COMPONENT	-II RECONSTRU	CTION OF ROAI	OS & BRIDGES				
	PIU JKERA JAMMU PMU JTFRP JAMMU										
Name of the Sub- Project	Completion Time	Estimated Cost (INR Cr.)	Alloted Cost (INR Cr.)	Cost as per Approved final variation.	LOA Issued	Signing of Contract Agreement	Date of Notice to Proceed	Date of Start as per Allottment	Date of Completion (Actual)	Population Benefitted	Remarks
Upgradation of Sidhra Surinsar Road (Lot-1) L=18.290 kms M/S SRM- Rajindra Projects (JV)	12 Months	21.42	16.7	16.67	30.12.2019	13.3.2020	13.7.2020	20.7.2020	08.6.2022	5 Lakh	Work completed within approved EOT i.e 30.6.2022, inaugurated by Lt. Governor of UT of J&K on 08.6.2022. Road Handed over to PWD (R&B) Deptt. Jammu Internal (Documentation) Audit and External (Field) Audit as per QAP done
Upgradation of Tuta di Khui to Khada Madana Road (LOT-2) L= 11.08 kms M/S SRM Contractor Pvt Ltd.	15 Months	26.38	26.61	26.496	02.11.2020	06.1.2021	07.1.2021	07.1.2021	31.10.2023	5 Lakh	Due to poor performance by the Contractor, the construction of the Sub-project terminated as per clause 57.0 of the Contract Agreement by the Director (Tech.) JTFRP Jammu vide his Letter no. JTFRP/DT/23/K/8041-8045 Dated 14.09.2023. The final IPC-5th of the Contractor amounting to Rs.10.982 cr. framed and submitted to the Head Office, Srinagar. The Rate list of the balance work on JK-SSR of 2022 were framed which was amounting to Rs.16.928 cr. including Provisional sum of Rs.0.50 cr. was also submitted to Head Office for floating fresh Tender for the balance work.
Upgradation of Chirala Link Road L= 10.14 kms M/S Javid Iqbal Wani (JV)	7 Months	16.65	19.7	20.705	25.01.2021	08.3.2021	2603.2021	27.3.2021	30.6.2023	>20,000	Work completed & likely to be handed over to PWD (R&B) Department.

			ı	INAL REVIE	W REPOR	T JTFRP WO	ORKS JAMM	IJ			
				COMPONENT-	II RECONSTRU	JCTION OF ROA	DS & BRIDGES				
				PIU JKE	RA JAMMU	PMU JTFRP					
Name of the Sub- Project	Completion Time	Estimated Cost (INR Cr.)	Alloted Cost (INR Cr.)	Cost as per Approved final variation.	LOA Issued	Signing of Contract Agreement	Date of Notice to Proceed	Date of Start as per Allottment	Date of Completion (Actual)	Population Benefitted	Remarks
Upgradation of Malaini Chakarbatti Road L= 10.06 kms M/S Jvid Iqbal Wani (JV)	9 Months	17.83	19.98	20.011	15.3.2021	27.5.2021	11.6.2021	12.6.2021	30.6.2023	> 15,000	Work completed & likely to be handed over to PWD (R&B) Department.
Upgradation of Gulati to Shahdra Shrief Road via Gambhir Gali. L = 27.280 kms M/S SRM-Rajindra Project (JV)	15 Months	40.4	38.97	38.977	23.12.2019	13.3.2020	13.7.2020	20.7.2020	30.6.2024	3 Lakh	Work in Progress.

	FINAL REVIEW REPORT JTFRP WORKS JAMMU										
				COMPONE	NT-II RESTO	RATION OF R	OADS &				
				PIU JKERA	JAMMU	PMU JTFRP .	JAMMU				
Name of the Sub-Project	Completion Time	Estimated Cost (INR Cr.)	Alloted Cost (INR Cr.)	Cost as per Approved final variation.	LOA Issued	Signing of Contract Agreement	Date of Notice to Proceed	Date of Start as per Allottment	Date of Completion (Actual)	Population Benefitted	Remarks
Upgradation of Deva Mai to Ohli Mandir Road L = 4.99 kms M/S New Jehlum Construction Co. Upgradation of Anji Panasa Road L = 4.20 kms M/S New Jehlum Construction Co.	15 Months	22.3	16.04	12.633	26.12.2019	13.3.2020	30.6.2020	07.7.2020	31.1.2024	1 lakh	Work completed & likely to be handed over to PWD (R&B) Department. Work completed & Handed over to PWD (R&B) Department.

				FINAL REVIEW REPORT JTFRP WORKS JAMMU							
				COMPONENT	-II RECONSTRU	CTION OF ROAI	OS & BRIDGES				
					RA JAMMU	PMU JTFRP J	MMU				
Name of the Sub-Project	Completion Time	Estimated Cost (INR Cr.)	Alloted Cost (INR Cr.)	Cost as per Approved final variation.	LOA Issued	Signing of Contract Agreement	Date of Notice to Proceed	Date of Start as per Allottment	Date of Completion (Actual)	Population Benefitted	Remarks
Design & Construction of 43mtr Span Foot Bridge over Anji Nallah at Sukhal Ghati including Approach Path on Both sides (Complete Job) in Reasi District. M/S SGF Pvt Ltd.	18 Months	1.50α.	1.22cr.	1.22cr.	30.7.2019	07.3.2020	23.7.2020	30.7.2020	23.1.2022	More than 5000.	Work completed & inaugurated by Lt. Governor of UT of J&K on 08.6.2022 and Handed over to PWD (R&B) Depatment.
Design & Construction of 165m Span (3x55m) (2-lane) Steel truss motorable bridge with footpaths over Betar Nallah including approach roads at Dalhan in Poonch. M/S A.K Construction Pvt Ltd.	18 Months	19.66сг.	18cr.	18.24cr.	07.3.2020	24.7.2020	23.7.2020	30.7.020	31.7.2023	25000	Work Completed and thrown open to all types of Traffic after load testing through it was on EPC mode the cost revised on account of increase in cost @ 6% GST and giver as per Clause 43.2 of the Contract Agreement and likely to be handed over to PWD (R&B) Department, Poonch.
Design & Construction of 58.0m Span (2-lane) Steel motorable bridge from Katheel Ganjoo to Barsoa over Ghordi Nallah and 50.0 mtr span (2-lane) motorable bridge from Barsoa to Patri over Barmeen Nallah Ramnagar including approach roads in Udhampur. M/S SRM Contractor Pvt Ltd.	18 Months	16.50cr.	13.24cr.	13.60cr.	30.7.2019	07.3.2020	23.7.2020	30.7.2020	31.8.2023	30,000	Work completed and inaugurated b Prime Minister of India on 20.02.202 and likely to be Handed over to the PWD (R&B) Department. Cost of the Project revised on account of increase in GST as per clause 43.2 or GCC of Contract Agreement.

➤ Name of the Project:Upgradation of Road from Sidhra to Surinsar (LOT-1) (RD.0)

1. Executive Summary:

• **Objective:** The Project Objective under this component is to provide all weather road by upgradaing the existing road by way of opening blind curves, and narrow stretches where formation width is not as per MORTH Specification protection work, cross drainage. Design the pavement as per CBR value and traffic intensity and all other safety measures as per the latest guidelines of MORTH.

- <u>Summary of Achievement:</u> The road upgraded from Sidhra Ch.0.00 kms to 18.290 kms. Start of Wild Life Sanctuary Surinsarupto B.T status, benefitting a population of more than 5.0 lacs and this road is very vital owning to it providing the road connectivity to various pilgrimages, tourist locations in and around Jammu Distt. The directly benefitted settlements are Bajalta, Chilah, ChakChilah, Atthem and Badgah.
- **2. Introduction, Location & Background:** Project Road starts from Jammu-Srinagar National Highway (NH-44) at Sidhra and ends at km 18 + 290. Latitude 32045'41.03"N at Sidhra to 32041'53.06"N Surinsar.Longitude 74°54′57.71″E at Sidhra (RD0.0) to 75°9′3.31″ at Surinsar. The road from Chainage km % to 4.763 km is of double lane with carriage way of 7m and thereafter there is interm0ediate lane (5.5m) Carriage way and 6.0m at curves. After the end point of this road wild life sanctuary starts. This road has importance from Pilgrimage, Tourism point of view. The road is very vital owing to it providing the road connectivity to various pilgrimages, tourist locations in and around Jammu district. It completes the pilgrimage tourist circuit from Purmandal, Mansar, Utterbani, Devak and connecting with Vaishno Devi, PeharDevta Temple and SudhMahadev in Reasi, Jammu and Udhampur districts. This MDR passes through hilly terrain and numbers of settlements such as Bajalta, Chilah, ChakChilah and Badgah. The land use along the Project Road is combination of open Residential and commercial. The Road has been upgraded by way of opening all the blind curves which were prone to accidents, grade connection and providing additional layers of GSB, WMM at the widened portion, construction of Line Drain, Drainage crossings, Protection work and provided with w-beam Metal crash barrier. The existing Riding surface of the Pavement was poor due to Asphalt Oxidation and now provided with 70mm thick DBM and 30mm thick BC for the whole carriageway as well as on the widened portion of the road.
- **3.** <u>Project Details:</u> The Project details of the sub-project have been summarized as follows:

Terrain	Hilly
Land Use Pattern	Mixed Land use between open and
	built up.
Formation width	9.0m to 12.0m
Right of Way	15.0m (av.)
Design CBR	7% for first 5km & 7.2% upto km
	18.290
Flexible Pavement (New)	DBM = 70mm
	BC = 30mm

Contract Detail

Contract Title	Upgradation of Sidhra to
Contract Title	
	Surinsar Road upto km 18.290.
Project Implementation	J&K Economic Reconstruction
Unit (PIU).	Agency
Project Management Unit	JHELUM TAWI FLOOD
(PMU)	RECOVERY PROJECT (JTFRP)
Contracting Agency	M/S SRM - RAJINDRA PROJECTS
	(JV)
Design Consultants	EPTISA
Audit Consultants	LEA ASSOCIATES SOUTH ASIA
	PVT LTD. (TAQAC)
Funding Agency	World Bank
Contract Price	16.71 cr.
Variation	(-) 0.04 cr.
Revised Contract Price	16.67cr.
	Project Management Unit (PMU) Contracting Agency Design Consultants Audit Consultants Funding Agency Contract Price Variation

4. Results:


• <u>Delieverables:</u> The Project completed upto km 18.290 as per scope of work, inaugurated by L.G of UT of J&K on 08.6.2022 and handed over to PWD (R&B) Deptt. after Defect Liability Period.

- **Performance Metrics:** The Project Completed within allotted cost (Rs.16.67 cr.)
- **Quality Assurance:** Regular Inspections and adherence to construction best practices ensured high quality outcomes.

5. <u>Lessons Learnt:</u>

- <u>Successes:</u> With effective communication with PWD (R&B) Authority, Forest deptt., Local Public representative &Distt. Administration work could be completed within approved extension of time.
- **6.** Area of Improvement: Besides giving access to the villages captioned above, it completes the pilgrimage tourist circuit from Purmandal, Mansar, Utterbani, Devak and connecting Vaishno Devi Shrine and PeharDevta Temple.
 - **Summary:** Work completed as per scope of work, within allotted cost and approved extension of time.
 - <u>Impact:</u> Besides increasing the Tourist activities in the area. Long term impacts of the Projects in terms of improved access and better riding quality and connectivity will bring lasting economic benefits.

Fig 1: Map showing location of the proposed road of "Sidhra Surnisar road upto Km 18+450" in Jammu District



ENVIRONMENTAL AND SOCIAL SCREENING REPORT-Improvement & Upgradation of Sidhra Surnisar Road (18.5 Km) District Jammu

7 | Page







Jammu - Surinsar - Mansar Rd, Chilah, 180017

Latitude 32.7748032 N Local 04:14:47 PM GMT 10:44:47 AM

Longitude 74.9919241 E Altitude 0 meters Tuesday, 03-08-2021



NH 44, Sidhra, Jammu, 180019

Latitude 32.76119009 N Local 01:12:57 PM GMT 07:42:57 AM

Longitude 74.9170095 E Altitude 359.97 meters Thursday, 17-06-2021







➤ Name of the Project: Upgradation of Chirala Link Road, Distt. Doda.

1. Executive Summary:

- **Objective:** The Project Objective is to upgrade the road upto B.T Status from Ch.0.00 to km 10.00.
- <u>Summary of Achievement:</u> The road upgraded from single lane to standard single lane upto B.T Status from Ch.0.00km to 10.00 kms and include the widening at the narrow curves &zigs point, drainage crossings, protection work, GSB, WBM, Pacca Drain, Painting & Signage as per scope of work.

2. Introduction, Location & Background: The Road take off from km 61 of BatoteKishtwar National Highway – 244 and end 10th km of the alignment near village Puneja. From Puneja, Chirala – Puneja PMGSY road starts of length 10 kms to give connectivity to village Chirala. From connectivity point of view the sub project has high importance as through this alignment people of Chirala, Gosti, Rukali via Ponchai connects with District Head Quarter Doda. Before taken up by JTFRP, this road was of fair weather status and in a very dilapidated condition. Due steep slope &non existence of line drain and protection work, sliding continued from km 2.00 to km 2.40 km, km 5.4 to 6.5 and km 7.1 to 7.7 km. The road was upgraded from Chainage % km to 10 km by way of opening blind covers and Narrow stretch by providing Protection work, Pacca Drain throughout and construction of Drainage crossings. The Pavement of the road has been designed on the basis of av CBR and IRC.SP-72-2015.

3. **Project Details:**

Road Length	9.265 kms (Actual)	
	Latitude 33°7'33.57"N	
Location	33º6'19.94N	
	Longitude 75°37'39.14"E	
	75º41'39.28"E	
	Upgraded from single lane to Standard	
Road Configuration	single lane with carriage way of 3.75m and	
	extra widening on the curves.	
Design CBR	8.50%(av)	
Traffic Drainage	T ₉ (15ESAL to 20EASL)	
Cross Drainage	1.20m Dia NP ₄ Hume pipe	
Structures	Culvert = 9 no's	
Completed		
Retaining Wall	RCC Slab Culvert = 2 no's	
Breast Wall	3130 RM	
Edge Wall	2828.3 RM	
Drain	8395 RM	
	OGPC = 25 mm	
	BM = 50 mm	
Pavement (Flexible)	WBM-III = 75mm	
Completed WBM-II = 150 mm		
	GSB-II = 150mm	
	Total = 425 mm	

Road Delineators	750 no's (Installed)
Sign Boards	107 no's (Fixed)
Convex Mirrors	4 no's (Fixed)

Contract Deatil:

1	Contract Title	Upgradation of Chirala Link Road.
2	Project Implementation Unit (PIU).	J&K Economic Reconstruction Agency
3	Project Management Unit (PMU)	JHELUM TAWI FLOOD RECOVERY PROJECT (JTFRP)
4	Contracting Agency	M/S JavidIqbalWani.
5	Design Consultants	EPTISA
6	Audit Consultants	LEA ASSOCIATES SOUTH ASIA PVT LTD. (TAQAC)
7	Funding Agency	World Bank
8	Contract Price	19.70 cr.
9	Variation	1.005 cr.
10	Revised Contract Price	20.705 cr.

4. Results:

- <u>Delieverables:</u> Upgradation of Chirala Link Road upto B.T Status including Earth Work at the narrow stretches, Protection work, Pavement as per design, Drain, Painting & Signage.
- **Performance Metrics:** Project completed with all respect as per scope of work and within final approved variationi.e Rs.20.705 cr. and met all safety and quality standard.

• **Quality Assurance**: Regular Inspections and adherence to construction best practices ensured high quality outcomes.

5. <u>Lessons Learnt:</u>

- **Successes:** Effective communication among the Distt. Administration, PWD (R&B) Deptt. & local Public representatives, the work could be completed.
- 6. **Area of Improvement**: By upgrading 10.00 kms road from Sui Gwari to Chiralaupto Standard single lane (3.75m carriageway), the socio economic conditions of all the adjoining villages like Chirala, Puneja, Gosti, Rukali, via Ponchai.
 - **Summary:** Work completed as per allotted scope of work and with safety measure and specification adopted as per MORTH Specification.
 - <u>Impact</u>: This Road acts as an alternate road connecting Bhaderwah with the DodaKishtwar National Highway at Sui Gwari.

Fig 1: Map showing location of the proposed road of Chiralla Link Road including link road" in Doda District



Project Road Stretch
National Highway









➤ Name of the Project:Upgradation of Road from Malaini to Chakarbatti, Distt. Doda.

1. Executive Summary:

- **Objective:** The Project Objective is to upgrade the road upto B.T Status from Ch.0.00 to km 10.00.
- <u>Summary of Achievement:</u> The road upgraded from single lane to standard single lane upto B.T Status from Ch.0.00km to 10.00 kms and include the widening at the narrow curves &zigs point, drainage crossings, protection work, GSB WBM, Pacca Drain, Painting & Signage as per scope of work.
- 2. Introduction, Location & Background: The sub-project take off from km 7th of Pul-Doda Bhaderwah Road and end at village Sundra. From connectivity point of view, this particular Road has high importance as through this alignment people of several villages namely Malaini, Jahnana, Dranga, Pendku, GhambeerMuglian, Mehrada and connect it with district town Doda and Bhaderwah town. Before taking up the work by JTFRP, the road was of fair weather status with non-existence of Drain, Drainage crossings and Protection work, the road was in a very dilapidated condition, which was upgraded by improving the Geometry of the road at 12 no's Hair pin bands and narrow stretches and providing protection work, Drainage crossings, Pacca Drain, Pavement as per Design and Road Signage from Chainage km % to 10.00 km & upgrading it from single lane to standard single lane with carriage way of 3.75m. The Pavement of the road has been designed on the basis of av. CBR and equivalent standard axial loading as per IRC SP/72-2015.

3. **Project Details:**

Road Length (Actual Completed)	10.00 kms
Location	33°5'31.95"N (start of sub-
	project)
Latitude	33°5′56.10"N (End Point)
Longitude	75°35'16.95"E (Start Point)
	75°36'4.38"E (End Point)
Design CBR	8.50 (av.)
Traffic	T ₉ (15EASL – 20EASL)
Cross Drainage	1.20m dia NP ₄ Hume pipe Culvert. = 7 no's
Structure (Completed)	RCC Slab Culvert
	6m Span = 1 no.
	2m Span = 2 no's
	1.5m Span = 1 no.
	Box culvert 1.0mx1.0m = 2 no's
	Total = 6 no's
Pavement	OGPC = 25mm
	BM = 50mm
	WBM-(II&III) = 225mm
	GSB = 20mm
Protection Work Completed	
Retaining Wall	2019.85 RM
Breast Wall	2641.70 RM
Edge Wall	711.0 RM
Drain	6558 RM
Road Signage (Completed)	
Delineators	1140 no's
Sign Boards	156 no's
Convex Mirror	14no's

Contract Deatil:

1	Contract Title	Upgradation of Road from Malaini to Chakarbatti Road, Distt. Doda.
2	Project Implementation Unit (PIU).	J&K Economic Reconstruction Agency
3	Project Management Unit (PMU)	JHELUM TAWI FLOOD RECOVERY PROJECT (JTFRP)
4	Contracting Agency	M/S JavidIqbalWani.
5	Design Consultants	EPTISA
6	Audit Consultants	LEA ASSOCIATES SOUTH ASIA PVT LTD. (TAQAC)
7	Funding Agency	World Bank
8	Contract Price	19.98 cr.
9	Variation	1.03 cr
10	Revised Contract Price	20.01cr.


4 **Results:**

- <u>Delieverables:</u> Upgradation of Road from Malaini to Chakarbatti (10.00 kms) upto B.T Status including Earth Work at the narrow stretches, Protection work, Pavement as per design, Drain, Painting & Signage.
- **Performance Metrics:** Project completed with all respect as per scope of work and within allotted cost including increase in service tax i.e Rs.20.011 cr. and met all safety and quality standard.

• **Quality Assurance**: Regular Inspections and adherence to construction best practices ensured high quality outcomes.

5. <u>Lessons Learnt:</u>

- <u>Successes:</u> Effective communication among the Distt. Administration, PWD (R&B) Deptt. & local Public representatives, the work could be completed.
- 6. **Area of Improvement**: By upgrading 10.00 kms road from Malaini to Chakarbattiupto Standard single lane (3.75m carriageway), the socio economic conditions of all the adjoining villages like Malaini, Jahnana, Dranga, Pendku, GhambirMugliyan, Mehrada&Chakarbatti improves many fold.
 - **Summary:** Work completed as per allotted scope of work and with safety measure and specification adopted as per MORTH Specification.
 - <u>Impact</u>: With the upgradation of the Project, it acts as an alternative route linking Bhaderwah with Doda, Kishtwar national highway at Sui-Gwari&Prem Nagar.




















➤ Name of the Project: Upgradation of Road from Anji to Panasa& Deva Mai to OhliMandir Road. (Length = 4.20km + 4.99 kms = 9.19 kms) Package no. 04.

1. <u>Executive Summary:</u>

- **Objective:** Upgradation of Road from:
 - 1. Anji to Panasaupto B.T status from single lane to standard single lane.
 - 2. Deva Mai to OhliMandirupto B.T status from single lane to standard single lane.
- <u>Summary of Achievement:</u> Both the sub-projects were allotted to the Contractor M/S New Jhelum Construction Co. under One Package-04 and successfully completed as per allotted scope of work and approved extension of time.
- 2. Introduction, Location & Background: Upgradation of Road from Anji to Panasa: The Road takes off from km 20th of KatraReasi Road near IkharNallah and 100m short of AnjiNallah and end at Panasa Village. Length of this road is 4.256 kms. The Geographical coordinates of the proposed road are: Start point Lat- 33° 4'11.22"N, Long-74°50'5.40"E, end point Lat 33°3′46.07″N, Long- 74°48′8.07″E. From connectivity point of view, this particular road have high importance as it is well connected with Major District road and this road connects people of several villages namely Seela, Panasa, Dassanu&Pabbar with District town. It is also significant from the Commercial Traffic point of view, as the road passes through agricultural hub of Reasi District. The existing road was in worsed condition and was full of pot holes. Due to non existence of drain, Pavement was badly damaged and slope eroded at several locations. It was single lane which was upgraded upto standard single lane of 3.75m carriage way with the following Design parameter.

<u>Upgradation of Road from Deva Mai to OhliMandir:</u> This Road comprising a total length of 4.99 kms upgraded under JTFRP is the extension of Nomain Deva Mai single lane road under PWD (R&B) division Katra(3.3kms). The

road from Chainage 0 km to 2.85 kmsof this road was constructed by PWD (R&B) upto fair weather status. The Road from Chainage km 2.85 to km 4.99 was new construction. The Geographical Coordinates of the Proposed Road are Latitude: 32°58′14.18″N (At Deva Mai RD 0+000) 32°57′42.89″N (At OhliMandir – RD-4+990 kms) Longitude: 74°53′46.85″E (At Deva Mai – RD 0+000) 74°53′27.94″E (At OhliMandir – RD 4+990). The Road from Bamyal to OhliMandir (5.5km) has been completed by PWD (R&B) Division Nagotra, which is the down going stretch of the same alignment, this completed the alternate corridor, Nagotra, Bamyal – OhliMandir- Katra and benifitted a large population residing in village Bamyal, Kotli, Mathwar, Rabita, Prade and Town of Akhnoor&Nagotra. The whole road passes through steep slopes and slope eroded at several locations. It was a single lane which was upgraded upto standard single lane with carriage way of 3.75m and formation width of 6.5 kms.

3. **Project Details:** Anjito Panasa Road:

Terrain	Hilly
Land use Pattern	Mixed Land use between open, built up and
	Agriculture.
CBR	8.2% at Both percentile.
Traffic	ADT - 447, CVPD = 123, Traffic Growth =
	6%, MSA = 1.91
Pavement	BC = 30mm
Thickness	DBM=50mm
	WMM = 150mm
	GSB = 150mm
Culverts	1.20m Dia NP4Hume pipe culverts.

Project Details: Deva Mai to OhliMandir Road:

Terrain	Hilly
Land use Pattern	Open and Agricultural Land.
CBR	5.54% (av)
Traffic	T ₉ (15 ESAL to 20 EASL) as per IRC-Sp72-2015

Pavement	OGPC = 20mm BM = 50mm WBM = (150mm + 75mm)= 225mm GSB = 200 mm
Cross Drainage	9 no's 1.20m Dia- NP ₄ Hume pipe Culvert.

Total Quantity Executed at the site of work of both the Roads as One Package:

Bill	Des	scription of the Works	Units	Qty.
No.		•		
1	(a)	Dismantling	Sq.m	14995.00
	(b)	Scarificatiion	Sq.m	3826.00
2	Earth V	<u>Vork</u>		
	(a)	Cutting in Ordinary Soil	Cu.m	29986.95
		(Complete item)		
	(b)	Embankment	Cu.m	
		(Complete)		
	(c)	Unpaved Shoulders	Cu.m	6478.06
		(Complete)		
3	<u>Pavem</u>	<u>ent Work</u>		
	(a)	Subgrade (Complete)	Cu.m	2463.06
	(b)	GSB-II (Complete Item)	Cu.m	6319.00
	(c)	WMM (Complete)	Cu.m	2615.89
	(d)	WBM (II + III) (Complete	Cu.m	4493.37
		<u>Job)</u>		
	(e)	Prime Cost	Sq.m	37788.84
	(f)	Tack coat with 0.25	Sq.m	39727.70
		kg/sq.m)		
	(g)	Tack coat with 0.4	Sq.m	19187.03
		kgs/sq.m with		
		Bituminous emulsion.		
	(h)	<u>B.C</u>	Cu.m	508.44
	(i)	<u>DBM</u>	Cu.m	863.39
	(j)	Seal Coat	Sq.m	21138
	(k)	2.5 cm Premix Carpet	Sq.m	22870.38
	(l)	<u>B.M</u>	Cu.m	1031.89
4	Culvert	is .		
	(a)	E/W	Cu.m	2032.72
	(b)	Back Filling	Cu.m	1512.46

			460 ==
	(c) M15 (Foundation)	Cu.m	162.75
	(d) M25(Super Structure)	Cu.m	32.27
	(e) Steel		
	• Foundation	MT	4.69
	Sub-structure	MT	5.15
	Super-structure	MT	0.90
	•		
	(f) 1.20m dia NP4 Hume	RM	307.45
	Pipe		
	(g) Grangular Materials	Cu.m	51.75
	(h) M20 (Head Wall)	Cu.m	41.74
	<u>Drain</u>	Cu.m	3245.38
	Earth Work		
	M15	Cu.m	2686.97
6	Traffic Signage & Road Marking		
	Traffic Sign Board	No.'s	40
	Road Marking	Sq.m	1784
	Stones	No.	24
	Delinator	No.	1148
	Metal Crash Barrier	RM	3392
7	Protection Work		
	E/W	Cu.m	7170
	M15	Cu.m	11704.68
	Weep Holes	No.	2513
	Main Board	No.	2

Contract Details:

1	Contract Title	Upgradation of Road from Anji
		to Panasa& Deva Mai to
		OhliMandir.
2	Project Implementation	J&K Economic Reconstruction
	Unit (PIU).	Agency
3	Project Management Unit	JHELUM TAWI FLOOD
	(PMU)	RECOVERY PROJECT (JTFRP)
4	Contracting Agency	M/S New Jhelum Construction
		Co.

5	Design Consultants	EPTISA
6	Audit Consultants	LEA ASSOCIATES SOUTH ASIA PVT LTD. (TAQAC)
7	Funding Agency	World Bank
8	Contract Price	16.04 cr.
9	Variation	(-) 3.407 cr.
10	Revised Contract Price	12.633 cr.

4. Results:

- **Deliverables:** Upgradation of:
 - 1. AnjiPanasa Road upto B.T status.
 - 2. Deva Mai to OhliMandirupto B.T status.
- **Performance Metrics:** Project completed for an amount of Rs.12.633 cr. and partially handed over to PWD (R&B) Deptt. Jammu. (Part-a)
- **Quality Assurance:** Regular Inspections and adherence to construction best practices ensured high quality outcomes.


5. Lessons Learnt:

- <u>Successes:</u> Effective communication among the Distt. Administration, PWD (R&B) Deptt. & local Public representatives, the work could be completed.
- 6. **Area of Improvement:** By upgradation of this road from Single lane to Standard single lane upto B.T Status, the socio economic condition of the adjoining villages like Bamyal, Kotli, Mathwar, Rabita, Prade, Showe Mata & town of Akhnoor improves manifold.


- <u>Summary:</u> The Project completed within the allotted cost and approve EOT with all safety measure and the latest specification issued by MORTH from time to time.
- <u>Impact:</u> By Improving this project upto single standard lane width and upto B.T Status, it acts as alternative route to Katra from Nagrota via Bamyal.

Jhelum and Tawi Flood Recovery Project (JTFRP)- World Bank Project

Appendix-4: GIS Map of the Proposed Sub-project of Improvement & Up-Gradation of Deva Mai to Ohli Mandir District Reasi























➤ Name of the Project: Design & Construction of 43m (Revised 51m) span Steel Decked Truss Type Foot Bridge (1.80m width) over AnjiNallah at SukhalGhati (Complete job) in Distt. Reasi.

1. Executive Summary:

- **Objective:** The Project objective is to connect the villages Ladda&Sukhal comprising a population of more than 500 souls, which were disconnected from the district Head Quarter Reasi because of washed away of Steel foot bridge in the monsoon of 2014.
- **Summary of Achievement**: Completed the 51m Span Steel Truss Bridge with steel decking & railing with carriage way of 1.80m with necessary approaches and connected the inhabitants of villages Ladda&Sukhal with distt. Reasi.
- Introduction, Location & Background: Good Transport system are life 2. line to the area they serve. Road connectivity brings all-around development in the region, be it in the sphere of movement of people and goods, agriculture, commerce, education, health and social welfare or even maintenance of Law, order and Security. The necessity of the foot bridge came up when during the devastating rain in Sept.2014, the existing foot bridge constructed by PWD (R&B) Division Reasi got washed away by heavy flood in the AnjiNallah. This sub-project was shortlisted by PWD (R&B) Department and the span was 43.0m. The Sub-project taken over by ITFRP for the construction, Funded by World Bank under Component-II i.e"Reconstruction of Roads & Bridges". During the detailed survey of the Project by the Engineer of PIU JKERA/JTFRP, the actual span was found 51.0m. Accordingly the Tender was floated on EPC mode and allotted to the Contractor M/S SGF Infra Pvt Ltd. Jammu for an amount of Rs.1.22 cr. for the complete job. The Bridge along with the approaches has been completed within the stipulated time of completion and thrown open to the public of the area after it Inauguration by Lt. Governor of UT of I&K on 08.06.2022. After the construction of the Foot Bridge 400 people of Village Ladda and Sukhal are directly benefitted and this connectivity facilitates locals producing milk products to be supplied to nearby Pilgrim Katra town &Shri.

Mata Vaishno Devi Shrine and Distt. Head Quarter of ReasiDistt. andUdhampurDistt. For sale, ameliorating their financial condition. Besides there is a Higher Secondary School & Hospital at Tote. The foot bridge will provide connectivity for the Higher Secondary School and Hospital at Tote to get education and health care facility.

3. **Project Details:**

Sub Structure: Construction of 2 no's Abutments Left & Right (3mx2.5m) in RCC after 1.5m deep Earth work in Hard rock by checking and placing 4 no's bearings on the pedestal made on the cap of Abutments. 2 no's Free Bearings are placed on left side cap and 2 no's fixed bearings on the Right cap. Footing has been designed on the basis of 30.7/M², bearing capacity of the Rock structure.

Super Structure: Superstructure is of Structural steel built up section comprising of different section of ISMC, Angels and Plates conforming to IS 2062-1992 and all type of Bolts used conforming to IS: 3640. The Project has been completed as per the Design vetted by GCET Jammu duly scrutinized by the design consultant of LEA Associates South Asia Pvt Ltd. (TAQAC).

Contract Title:

1	Contract Title	Design & Construction of 43m (Revised 51m) span Steel Decked Truss Type Foot Bridge (1.80m width) over AnjiNallah at SukhalGhati (Complete job) in Distt. Reasi.
2	Project Implementation Unit (PIU).	J&K Economic Reconstruction Agency
3	Project Management Unit (PMU)	JHELUM TAWI FLOOD RECOVERY PROJECT (JTFRP)
4	Contracting Agency	M/S SGF Infra. Pvt ltd.
5	Design Consultants	O.P Sharma & Associates Engineer & Structure

		Consultant, Jammu.
6	Audit Consultants	LEA ASSOCIATES SOUTH ASIA PVT LTD. (TAQAC)
7	Funding Agency	World Bank
8	Contract Price	1.22 cr.
9	Variation	Nil.
10	Revised Contract Price	1.22 cr.

4. Results:

- <u>Deliverables:</u> Design & Construction of 43m (Revised 51m) span Steel Decked Truss Type Foot Bridge (1.80m width) over AnjiNallah at SukhalGhati (Complete job) in Distt. Reasi.
- <u>Performance Metrics:</u> The Project Completed within allotted cost (Rs.1.22 cr.)
- **Quality Assurance:** Regular Inspections and adherence to construction best practices ensured high quality outcomes.

5. <u>Lessons Learnt:</u>

- <u>Successes:</u> Effective Communication among the Public Representative (PWD, (R&B), Deptt., Revenue Deptt., Forest Deptt., and Distt. Administration. The work could be completed within stipulated time.
- **Area of Improvement:** Village Ladda&Sukhal comprising population of more than 500 connected with the main stream.
 - **Summary:** Work completed within allotted cost and time.

• **Impact:** By constructing the Foot Bridge, the village Ladda&Sukhal is connected with the Distt. H.Q, Reasi.











➤ Name of the Project:Design & Construction of 165m span (3x55m) Double Lane with footpath, Steel Truss Motorable Bridge over BetarNallah including approach roads of 350m (Complete job) at Dalhan, Poonch.

1. Executive Summary:

- **Objective:** The Project Objective is to connect unconnected area of village DigwarMuldayala, Noorkate, Nakarkoti, Tagulu and Potli with distt. H.Q Poonch Havelli.
- <u>Summary of Achievement:</u> Project completed within allotted cost and approved Extension of time and the population of village DigwarMuldyala, Noorkate, Nakarkoti, Tagulu and Potli are connected with Distt.Head Quarter Poonch Havelli.
- **2.** <u>Introduction, Location & Background:</u>Good Transportation system are life line to the area they serve. Road bring about all around development in the region. A good network helps in the success of all developmental activities, be it in the sphere of movement of people and goods, agriculture,

commerce, education, health and social welfare are even maintenance of Law, order and security. Poonch is a hilly district of Union Territory of Jammu & Kashmir, India. Its Head Quarter located at Poonch Town, the city is bounded by the line of Control (Boundry between India and Pakistan administrated Kashmir) are three sides (North, West and South). The Dalhan Bridge Project is located in Tehsil Havelli of District Poonch. The village and adjoining habitations were connected with the main district with a walk way Steel rope bridge at the proposed site, which got washed away with flash floods in September 2014. In the wet season, the villages gets disconnected with other habitations and people of the area especially students, Patients face lot of difficulties in absence of Connectivity over BetarNallah during episodes of precipitations as well as during shelling across the border. To redress the demand of Public 165m span (3x55m) motorable double lane bridge with footpath on bot sides and approach roads of 350m upto B.T status at 33°.25to 34°.01 North Altitude & 73°.58 to 740.35'E Logitude is now constructed by JTFRP Funded by World Bank at the cost of Rs.18.00 cr. and thrown open to the Traffic after Load testing as per MORTH Specifications.

3. Project Details: The Work was allotted to the Contractor M/S A.K Engineer & Contractor for the complete job including investigation and design. After soil investigation by Drilling bore logs at different locations and collection of Hydraulic Data, the bridge was design and vetted by IIT Bombay, which were also scrutinized by the design consultant of LEA Associates South Asia P. Ltd (TAQAC) as per the Contract Agreement. The sub-structure of the bridge comprising of 2 no's circular piers and 2 no's Abutments with caps, 12 no's POT PTFE bearing were fixed on the cap, 2 no's each on the Abutments and four no's each on the pier cap.

The Super Structure comprising of Steel built up section and Deck is of RCC with foot path of 1.5m on each side in M35 mix. Railing of the bridge is of steel pipes. The left and right approach of the bridge comprising of aggregate length of 350m has been constructed upto B.T level.

Contract Details:

1	Contract Title	Design & Construction of 165m
		span (3x55m) Double Lane with
		footpath, Steel Truss

		MotorableBridge over BetarNallah including approach
		roads of 350m (Complete job) at Dalhan, Poonch.
2	Project Implementation Unit (PIU).	J&K Economic Reconstruction Agency
3	Project Management Unit (PMU)	JHELUM TAWI FLOOD RECOVERY PROJECT (JTFRP)
4	Contracting Agency	M/S A.K Engineer & Contractor.
5	Design Consultants	M/S Force Structural Engineers Pvt Ltd vetted by IIT Bombay.
6	Audit Consultants	LEA ASSOCIATES SOUTH ASIA PVT LTD. (TAQAC)
7	Funding Agency	World Bank
8	Contract Price	18.0 cr.
9	Variation	0.24 cr.
10	Revised Contract Price	18.24 cr.

4. Results:

- <u>Deliverables:</u> Design & Construction of 165m span (3x55m) Double Lane with footpath, Steel Truss Motorable Bridge over BetarNallah including approach roads of 350m (Complete job) at Dalhan, Poonch.
- <u>Performance Metrics:</u> The Project Completed within allotted cost (Rs.18.24cr.)
- **Quality Assurance:** Regular Inspections and adherence to construction best practices ensured high quality outcomes.


5. <u>Lessons Learnt:</u>

• <u>Successes:</u> Effective Communication among the Public Representative (PWD, (R&B), Deptt., Revenue Deptt., and Distt. Administration. The work could be completed within stipulated time.

- **Area of Improvement:** The population of village DigwarMuldyala, Noorkate, Nakarkoti, Tagulu and Potli are connected with Distt.Head Quarter Poonch Havelli.
 - **Summary:** Work completed within allotted cost and time.
 - <u>Impact:</u> By constructing this Project, the villages connected i.eDigwarMuldyala, Noorkate, Nakarkoti, Tagulu and Potli comprising a population of more than 25000 including the Army residing in the INDO-PAK Border are connected with the District Head Quarter Poonch Havelli.







➤ Name of the Project:Design & Construction of 58m span (2-lane)
Girder Bridge over KatheelGanjoo to Barsoa over GhordiNallah&
50m span (2-lane) Steel Girder Bridge over BarmeenNallah along
with approach roads (Complete Job) in Ramnagar, District
Udhampur.

1. Executive Summary:

- Objective: The Project Objective is to design & Construction of 58m span (2-lane) Girder Bridge over KatheelGanjoo to Barsoa over GhordiNallah& 50m span (2-lane) Steel Girder Bridge over BarmeenNallah along with approach roads (Complete Job) in Ramnagar, District Udhampur.
- **Summary of Achievement:** Work completed in all respect and inaugurated by Prime Minister of India on 20.2.2024 and handed over to the PWD (R&B) Deptt. after Defect Liability Period. By Constructing this bridge along with approaches, the unconnected villages Patri, Barsoa, KatheelGanjoo and adjoining areas comprising a population of 30,000 are benefitted.
- **2.** Introduction, Location & Background: During Heavy Rains from 2nd Sept.2014 to 6th Sept.2014, major rivers including Chenab, Jhelum & Tawi along with other streams/tributaries rose above Danger Marks causing landslides and major flooding. After this devastating floods of Sept.2014 in the state of Jammu & Kashmir, Govt. of India envisaged an emergency project namely Jhelum Tawi Flood Recovery Project which will support the recovery and increase disaster resilience in Flood prime area and increase the capacity of the Project implementing entity to respond promptly and effectively to an eligible crisis or emergency. The Project's Objective was to concentrate on restoring critical infrastructure using International best practice on resilient infrastructure. The infrastructure was designed with upgraded resilient features keeping in vies the Regions Vulnerability to both floods and earthquakes and any future disaster events. In 2014, floods village Patri, KatheelGanjoo and Barsoa in RamnagarDistt. Udhampur remained isolated from rest of population for many days for want of Bridge connectivity. Under the scheme two bridges namely 58m span Double lane Steel Girder Bridge on GhordiNallah and 50m Span double lane Steel Girder Bridge on BarmeenNallah with right approach of 1.0km and left approach of 2.0kms has been constructed at Location start point Patri, Latitude 32049'37"N, Longitude 75°11′55″E and end point Bari, Latitude 32°49′37″N Longitude 75°12′43″E.With the Construction of this sub-project, the villages directly

benefitted are Patri, Barsoa having a population of more than 50,000. After Load Testing, both the bridges were open to all type of Traffic.

- **Project Details: (a)** 50m Span centre to centre double lane steel motorable bridge over BarmeenNallah, Ramnagar including right approach of 1 km length.
 - **Sub Structure:** 2 no's RCC Abutments along with cap and Dirt wall constructed. 3 no's Rock and Rollers are placed on each cap of the Abutments as per the approved design and drawings.
 - <u>Super Structure</u>: Structural Steel Girder Truss of Structural Steel of built up section has been provided in the Super Structure. Rcc Decking slab in M35 Mix is provided with both side foot paths with Steel pipe Railing. Approach road has been completed upto B.T level including protection work and drainage crossings.
 - **(b)**<u>Design & Construction of 58m span (2-lane) Girder Bridge over</u>

 <u>KatheelGanjoo to Barsoa over GhordiNallah including left approach of 2 km length.</u>
 - **Sub Structure:** 2 no's RCC Abutments along with cap and Dirt wall constructed. 3 no's Rock and Rollers are placed on each cap of the Abutments as per the approved design and drawings.
 - <u>Super Structure</u>: Structural Steel Girder Truss of Structural Steel of built up section has been provided in the Super Structure. Rcc Decking slab in M35 Mix is provided with both side foot paths with Steel pipe Railing. Approach road has been completed upto B.T level including protection work and drainage crossings.

Contract Details:

1	Contract Title	Design & Construction of 58m span (2-lane) Girder Bridge over KatheelGanjoo to Barsoa over GhordiNallah& 50m span (2-
		lane) Steel Girder Bridge over

		BarmeenNallah along with
		approach roads (Complete Job)
		in Ramnagar, District
		Udhampur.
2	Project Implementation	J&K Economic Reconstruction
	Unit (PIU).	Agency
3	Project Management Unit	JHELUM TAWI FLOOD
	(PMU)	RECOVERY PROJECT (JTFRP)
4	Contracting Agency	M/S SRM Contractors Pvt Ltd.
5	Design Consultants	M/S O.P Sharma & Associates
		Engineer & Structure
		Consultant. Proofed checked by
		IIT Jammu.
6	Audit Consultants	LEA ASSOCIATES SOUTH ASIA
		PVT LTD. (TAQAC)
7	Funding Agency	World Bank
8	Contract Price	13.24 cr.
9	Variation	0.36 cr.
10	Revised Contract Price	13.60 cr.

4. Results:


- <u>Deliverables:</u> Design & Construction of 58m span (2-lane) Girder Bridge over KatheelGanjoo to Barsoa over GhordiNallah& 50m span (2-lane) Steel Girder Bridge over BarmeenNallah along with approach roads (Complete Job) in Ramnagar, District Udhampur.
- **Performance Metrics:** The Project Completed at (Rs.13.60cr.) and met all safety and quality standards.
- **Quality Assurance:** Regular Inspections and adherence to construction best practices ensured high quality outcomes.

5. <u>Lessons Learnt:</u>

- <u>Successes:</u> Effective Communication among the Public Representative (PWD, (R&B), Deptt., Revenue Deptt., and Distt. Administration. The work could be completed within stipulated time.
- 6. Area of Improvement: By constructing 50m Span Steel Girder Bridge over BarmeenNallah along with 1.0km right approach and construction of 58m Span Steel Girder Bridge over GordhiNallah along with 2.0 km left approach, the unconnected villages like KatheelGanjoo&Barsoa and adjoining areas comprising a population of 30,000 are benefitted.
 - **Summary:** Work completed within allotted cost and time.
 - Impact: By constructing 50m Span Steel Girder Bridge over BarmeenNallah along with 1.0km right approach and construction of 58m Span Steel Girder Bridge over GordhiNallah along with 2.0 km left approach, the unconnected villages like KatheelGanjoo&Barsoa and adjoining areas comprising a population of 30,000 are benefitted.







Component - 6:

Contingent Emergency Response

Due to Covi-19 Pandemic, Govt. of India envisaged an emergency Project under component-6 i.e (CER) to provide Oxygen facility in the Govt. Hospitals to support the recovery and increase disaster resilience in the targeted areas of the state and increase the capacity of the State entities to respond promptly and effectively in an emergency. As maximum of Deaths of Covid-19 wave followed by the same wave in 2020 was occurred due to the shortage of Oxygen in the Govt. Hospitals. To meet out such shortage in Govt. Hospitals, JTFRP with the approval of World Bank decided to install 30 no's of Oxygen Generation Plants with manifolds at different Govt. Health institutions under CER Components of JTFRP. 15 no's such Hospitals identified by the Health Department for Jammu region and 15 no's for Kashmir region. The list of these Hospitals was provided by Health & Medical Education Department J&K through JKMSCL. In Jammu division, the work was divided into two parts.

- (A) Supply Installation Testing & Commissioning of Electrical items and construction of Oxygen Plant Room for 15 no's Govt. Hospitals in Jammu division.
- (B) Supply, Installation, Testing and Commissioning of Oxygen Generation Plants, Medical Gas Pipeline system with manifolds and servo stabilizer for 15 no's Govt. Hospitals in Jammu Division.

Due to the limited time and expected occurrence of future emergency, the work of the above mentioned items/particulars were allotted to the following Agency/Suppliers under Direct Contracting System with the approval of World Bank.

M/S J& Sons Construction Pvt Ltd. (J&K). (For Civil & Electrical Works) for Rs.8.956 cr.

M/S Vitrag Infra Projects LLP Mumbai. (For Oxygen Generation Equipments& Allied Items.) for Rs.25.265 cr.

A detailed estimate for Civil & Electrical amounting to Rs.19.868 lacs for civil works Rs.49.46 lacs for Electrical works (500 LPM) and Rs.35.027 lacs (for 300 LPM) were prepared by PMU on a sample drawings on the basis of which the work was allotted to the firm under Direct Contracting System. It is not out of place to mention here that the cost of Civil & Electrical work varies as per the site condition. During the execution of civil works variation (v_1) approved by the Competent Authority vide no. JKERA/PMH/OGP/J/152-156 dated 24.04.2023 amounting to Rs.958, 45189.60i.e Rs.120, 55,331.60 above the original cost. After the completion of the Project, the Contractor again submitted the variation (v_2) on account of increase in the length of all dia. (core) of copper cables in all the Hospitals and increase in service tax @ 6% as per the Contract clause, which were submitted to the Director Technical, JTFRP JKERA/JTFRP by Project Manager (Hydraulic) ERA/Jammu vide his Letter no.ERA/PM/OGP/I/2024/25-28 dated 20.03.2024 for an amount of Rs.10.068 cr. but the approval is yet awaited from the Higher Authority. Variation (v_1) also approved in favor of the Contractor M/S Vitrag Infra Projects LLP Mumbai amounting to Rs.24.32 cr. after the completion of the Project, there is savings of Rs.0.942 cr. Till date the agency never submitted variation (v₂) on account of increase in 6% Service Tax as per Contract clause. Thus Rs.24.32 cr. presumed to be the final cost of the Project.

CONTINGENT EMERGENCY RESPPONSE (COMPONENT-6):

1. Executive Summary:

• Objective: The Projective Objective under this Component is to provide Oxygen facility in the Govt. Hospitals to support the recovery & increase disaster resilience in the Target areas of the Jammu region & increase the capacity of the State entities to respond promptly and effectively in an emergency.

<u>Summary of Achievement</u>: Constructed 15 no's separate
 Oxygen Plant Buildings in short listed Govt. Hospital
 Buildings with complete commissioning of Oxygen
 Generation Equipments, Medical Gas Pipelines ith manifolds,
 Transformer and Servo Stabilizer in all the 15 no's Govt.
 Hospitals with the following details:

S.no Description/Location M/S J & Sons Construction pvt ltd Jammu Projects LLP M (Civil & Electrical works) (Oxygen Gene	
	umhai
TELVILAY BIACITICAL WATER TO THE TOTAL TOT	
Equipments&	
items.)	ailleu
LOA NO. JTFRP/PMU/2021/Oxy/2858- JTFRP/PMU/20	021/0v
65 Dated 25.5.2021 y/3089-30	
03 Dated 25.5.2021 y/3009-50	73
1. CHC Akhnoor Completed & Handed over to Completed & H	landed
(500 LPM) the Health Deptt. after DLP. over to the H	
Deptt. after	
2. CHC Gundohdodo	
(500 LPM)	
(SOU ET IN)	
3. CHC Sunderbanidodo	
(500 LPM)	
4. CHC Chennanidodo	
(500 LPM)	
5. CHC Mendhardodo	
(500 LPM)	
6. CHC Surankotedodo	
(300 LPM)	
7. GEH Batotedodo	
(300 LPM)	
8. CHC Basohlidodo	
(300 LPM)	
9. CHC Hiranagardodo	
(300 LPM)	
10. GAH Gaghwaldodo	
(300 LPM)	
11. CHC Ramgarhdo	
(300 LPM)	
12. GAH ChowkiChouradodo	
(300 LPM)	
13. CHC Katradodo	
(300 LPM)	
14. CHC Banidodo	
(300 LPM)	
15. CHC Banihaldodo	

- 2. Introduction, Location& Background: Due to Covi-19 Pandemic, Govt. of India envisaged an emergency Project under component-6 i.e (CER) to provide Oxygen facility in the Govt. Hospitals to support the recovery and increase disaster resilience in the targeted areas of the state and increase the capacity of the State entities to respond promptly and effectively in an emergency. As maximum of Deaths of Covid-19 wave followed by the same wave in 2020 was occurred due to the shortage of Oxygen in the Govt. Hospitals. To meet out such shortage in Govt. Hospitals, JTFRP with the approval of World Bank decided to install 30 no's of Oxygen Generation Plants with manifolds at different Govt. Health institutions under CER Components of JTFRP. 15 no's such Hospitals identified by the Health Department for Jammu region and 15 no's for Kashmir region. The list of these Hospitals was provided by Health & Medical Education Department J&K through JKMSCL. In Jammu division, the work was divided into two parts.
- (C) Supply Installation Testing & Commissioning of Electrical items and construction of Oxygen Plant Room for 15 no's Govt. Hospitals in Jammu division.
- (D) Supply, Installation, Testing and Commissioning of Oxygen Generation Plants, Medical Gas Pipeline system with manifolds and servo stabilizer for 15 no's Govt. Hospitals in Jammu Division.

Due to the limited time and expected occurrence of future emergency, the work of the above mentioned items/particulars were allotted to the following Agency/Suppliers under Direct Contracting System with the approval of World Bank.

3. Project Details:

- (A) <u>Building</u>: (a) Load bearing walls in Brick Masonry with internal dimension of 22'-0 x 45'-0" and average height of 14'-0" from floor to ceiling are constructed with average size of footing (4'-0 x 2'-0") below ground level and 2'-0" above ground level. RCC band in M20 is provided at Footing Level, Lintal Level and Truss Level. RCC flooring is provided with bearing on the end walls and roof is provided with Steel Truss with color coated sheets of 0.50mm thickness with 2'.6" wide soffit on all the sides. All internal and external electrical fitting are of ISI mark and provided as per the Design parameters.
- (B) Supply, Installation, Testing & Commissioning of:
 - i. Distribution of Transformer/sub-station.
 - a) 160 kva (01 no's)
 - b) 250 kva (5 no's)
 - ii. Diesel Generators
 - a) 125 kva (10 no's)
 - b) 250 kva (5 no.)
 - iii. LT Distribution Panel, APFC Panel.
 - iv. HT/LT Cabling Work.
- (C) Oxygen Generation Plant: (500 LPM) Oxygen Generation Plant (500 LPM) include Supply, Installation & Commissioning of PSA Technology based (Pressure swing absorption) Continuous duty Oxygen Generation Plant of 500 LPM Capacity (30NM³/hr.) of having 93 ± 3% Purity at NTP with all allied equipments.

- a) Main Oxygen Concentrator (delivering 93 ± 3%) purity Oxygen at 5.0 bars pressure.
- b) Air Compressor (2 no.) @ 10kg/cm² (Sound proof)
- c) <u>Air Receiver Tank</u> (300 ltrs capacity) having working pressure of 12 kg/cm²)
- d) <u>Filtration System</u> (Operating pressure range 3-13 kg/cm²)
- e) Air Dryers Pressure range 4-12 kg/cm²
- f) Oxygen Receiver Tank (2000 litres capacity)
- g) Automatic Control pannel
- h) Electric Copper cables of different core.
- i) Servo Stabilizer of 250Kva.
- j) Medical Grade Oxygen Gas storage cylinders D-type -7m³ capacity.

Medical Grade Oxygen Gas storage cylinders trolly mounted B-type – 1.5m³ capacity.

Oxygen manifold 8+8 cylinder.

Emergency Oxygen Manifold 3+3 cylinder.

- (D) Oxygen Generation Plant (300 LPM): Supply, Installation, Testing & commissioning of PSA Technology based Oxygen Generation Plant of 300 LPM Capacity (18NM³/hr) of having 93 ± 3% purity at NTP will following all allied equipments.
 - a) Main Oxygen Concentrate delievering 93 ± 3% purity oxygen gas at 5.0 bars pressure.
 - b) Air Compressor (2no's) to Generate 300 LPM of Oxygen @ 10 kgs/cm².
 - c) <u>Air Receiver Tank</u> 2000 litres capacity having a working pressure of 12kgs/cm².
 - d) <u>Filteration System:</u> For supply of Medical grade air having operating pressure range of (4-13) kg/cm².
 - e) <u>Air Dryers:</u> Operating Pressure Range of (4 to 12.5) kg/cm².
 - f) Oxygen Receiver Tank: 150 litres capacity.
 - g) Automatic Control Panel
 - h) Servo Stabilizer 150 KVA.
 - i) Medical Grade Oxygen Gas storage cylinders D-type 7 m³ Capacity.

Medical Grade Oxygen Gas storage cylinder B-type - 1.5m³ capacity.
Oxygen Manifold (8+8) Cylinder.
Emergency Oxygen Manifold (3+3) Cylinder.

Contract Details

Contract Title	Construction of 15 no's Oxygen
	Generation Plants in Govt.
	Hospitals in Jammu Region.
Project Implementation	J&K Economic Reconstruction
Unit (PIU).	Agency
Project Management Unit	JHELUM TAWI FLOOD
(PMU)	RECOVERY PROJECT (JTFRP)
Contracting Agency	(a) M/S J & Sons
	Construction Pvt Ltd.
	(Rs.8095 cr.)
	(b) M/S Vitrag Infra Projects
	LLP Mumbai (Rs.25.26 cr.)
	(
Audit Consultants	LEA ASSOCIATES SOUTH ASIA
	PVT LTD. (TAQAC)
Funding Agency	World Bank
Contract Price	34.21 cr.
Variation	(-) 0.31 cr.
Revised Contract Price	33.90r.
	Project Management Unit (PMU) Contracting Agency Audit Consultants Funding Agency Contract Price Variation

4. Results:

- <u>Deliverables</u>: Construction of 15 no's Oxygen Generation Plants in Govt. Hospitals in Jammu region.
- **Performance Metrics:** Project Completed at 33.90 cr. and met all safety and quality standards.
- **Quality Assurance:** Regular Inspections and adherence to construction best practices ensured high quality outcomes.

5. <u>Lessons Learnt:</u>

- <u>Successes</u>: Effective Communication among Distt. Administration, Health Deptt. Through their Nodal Office, the work could be completed within stipulated time and proactive problem solving minimized project delays.
- <u>Areas for Improvement</u>: 15 no's Govt. Hospitals in Distt. Samba, Kathua, Udhampur, Reasi, Doda, Ramban, Rajouri, Poonch & Distt. Jammu.

6. <u>Conclusion:</u>

- <u>Summary:</u> 15 no's of Oxygen Generation Plants in Govt. Hospitals were successfully completed. By Constructing 15 no's Oxygen Generation Plants based on PSA Technology of Worldwide standard and creation of oxygen bank in the Govt. Hospitals through Oxygen Manifolds & Emergency Oxygen Manifold. The strength of patients in Distt. Govt. Hospitals increases & there is improvement in the recovery rate also. The Migration of the patients to the Jammu Hospitals decreases.
- <u>Impact:</u> By Constructing 15 no's (5 No's 500 LPM + 10 no's 300 LPM). Oxygen Generation Plants based on PSA Technology of Worldwide Renowned standard and creation of Oxygen in the Govt. Hospitals, the strength of the patients in the District Govt. Hospitals increases and

there is improvement in the recovery rate also. The migration of patients to the Jammu based city hospitals decreases.

























Surankote, J&K, J7P7+GWR, Surankot, 185211


Latitude 33.636347°

LOCAL 14:57:13 GMT 09:27:13 Longitude 74.265032°

WEDNESDAY 12.21.2022 ALTITUDE 924 METER















Ghagwal Kathua Jammu and Kashmir, 184141

Latitude 32.510414999999995

Local 03:49:02 PM GMT 10:19:02 AM Longitude **75.213053333333333°** Altitude 405.6 meters Thursday, 07-07-2022

OXYGEN GENERATION PLANT UNDER WESTLEBARY PLANES ON PROPERTY OF THE PROPERTY O





Ghagwal Kathua Jammu and Kashmir, 184141

Latitude 32.510416666666664

Local 03:48:47 PM GMT 10:18:47 AM Longitude 75.213065°

Altitude 408.8 meters Thursday, 07-07-2022



53, opp. Govt Hospital, Ramgarh, 181141

Latitude 32.5078333333333333°

Local 05:3<mark>2</mark>:37 PM GMT 12:0<mark>2</mark>:37 PM Longitude 74.96917166666667°

Altitude 297.9 meters Thursday, 07-07-2022













COMPLETION CERTIFICATE ISSUED

Component	Name of Project	Firm/Contractor	Issued By
I Reconstruction & Strengthening of critical Infrastructure.	Constt. Of 24 no's School Buildings in Jammu Division.	Distt. Jammu = 3 Kathua = 1 Udhampur = 2 Rajouri = 3 Poonch = 1	To be issued by PWD (R&B) Jammu as PIU.
II Reconstruction of Roads & Bridges.	 Upgradation of SidhraSurinsar Road. Upgradation of Tuta di Khui to KhadaMadana Road. Upgradation of 	M/S SRM Rajindra Projects (JV). M/S SRM Rajindra Projects (JV). M/S JavidIqbalWani	PMT/ERA/2023/6 40 Dtd. 16.12.2023. In Progress. PMT/ERA/2024/5
	Chirala Link Road. 4. Upgradation of MalainiChakarbatti Road. 5. Upgradation of Gulati	(JV). M/S JavidIqbalWani (JV). M/S SRM Rajindra	0-51 Dtd. 23.1.24. PMT/ERA/2024/4 8-49 Dtd. 23.1.24. In Progress.
	to ShahdraShrief Road. 6. Upgradation of AnjiPanasa Road & Deva Mai to OhliMandir Road.	Projects (JV). M/S New Jhelum Construction Co.	PMT/ERA/2024/1 07-109 Dtd. 27.2.24.
	7. 43m Span Steel Truss Foot Bridge at SukhalGhati Bridge, Reasi.	M/S SGF Infra Pvt Ltd.	PMT/ERA/2022/1 502-1505 Dtd. 20.9.22.
	8. 165m Span (2-lane) Steel Truss Motorable Bridge over BetarNallah, Poonch.	M/S A.K Engineers & Contractors.	PMT/ERA/2024/6 5-66(A) Dtd. 2.2.2024.
	9. Design & Construction of 58m Span (2-lane) Steel Motorable Bridge at GhordiNallah. Design & Construction of 50.0m Span (2-lane) Motorable Bridge over BarmeenNallah in	M/S SRM Contractors Pvt Ltd.	PMT/ERA/2023/5 56-558 Dtd. 14.11.23.
VI	Ramnagar. Constt. Of 15 no's Oxygen	M/S J&SONS	JKERA/PMH/OGP

Contingent Emergency	Generation Plants in	Construction Pvt Ltd.	/J/2023/101-07
Response.	Jammu Division.		Dtd. 16.2.23.
		M/S Vitrag Infra	JKERA/PMH/OGP
		Projects LLP Mumbai.	/J/2023/79-85
			Dtd. 14.2.23.